



# SMOKE DETECTOR TESTING RECORD

[illegible]

## **North Dakota Administrative Code Section 33-33-05 Smoke Detector Rules**

**33-33-05-01. Smoke detectors required.** Every sleeping room in a hotel, motel, or lodginghouse shall be equipped with a smoke detection device which has been inspected and listed by underwriters laboratories, factory mutual engineering division or equivalent. Smoke detectors shall be installed in accordance with the manufacturer's installation instructions.

**33-33-05-02. Passageway devices - General alarm.** Hotels, motels, or lodginghouses with any indirect access from sleeping rooms to the outside shall have hallways or ingress-egress passageways equipped with listed smoke detection devices. Hallway or ingress-egress passageway smoke detection devices shall be wired into an approved general fire alarm system so as to sound a general alarm when any of the smoke detection devices are activated. Audible signaling appliances shall be located so as to be clearly heard throughout the area regardless of the maximum noise level under normal conditions of occupancy. In all cases one appliance must be installed for each seventy-five feet [22.86 meters] of hallway or ingress-egress passageway or fraction thereof.

**33-33-05-03. Devices for the hard of hearing.** At least one sleeping room in every hotel, motel, or lodginghouse shall be equipped with a listed smoke detection device capable of producing at least eighty-five decibels of sound at ten feet [3.05 meters] and capable of flashing a two hundred fifty watt bulb for a period of five minutes.

**33-33-05-04. Initial testing and certification.** After a smoke detection system has been initially installed, the hotel, motel, or lodginghouse owner or manager shall certify in writing to the state Department of health and consolidated laboratories that the system has been tested and that each smoke detection device is working properly. Copies of written installer certifications will be accepted as owner or manager certifications.

**33-33-05-05. System inspection - Testing - Maintenance.**

1. No smoke detection device shall be approved unless the device installer:
  - a. Instructs the owner or manager in the operation of the system.
  - b. Provides the owner or manager with a set of written instructions for the proper maintenance and testing of the system.
2. The owner or manager of a hotel, motel, or lodginghouse shall spot test the smoke detection system at least weekly and shall maintain written records which:
  - a. Detail the date of the test, the units tested, the name of the person conducting the test, and the results of the test.
  - b. Indicate the date, results, and name of the person conducting a complete system maintenance inspection and test. Complete tests shall be conducted once each year or as necessary to assure proper operational condition.
3. The owner or manager of a hotel, motel, or lodginghouse is responsible for, and shall cause, the necessary maintenance service or repairs to be made to ensure proper operational conditions of the smoke detection system at all times.